City Manager's Monthly Report

DAMS UPDATE

Sanford Dam: Work continues on Sanford Dam. Tropical Cyclone #8 repairs have been completed and construction progress continues. Quality control testing will take place over the next 30 days and stage 3 remediation for cutoff wall will continue

DAMS UPDATE (continued)

North Lake Dam: Contractors are continuing to finish the concrete walls and getting everything ready to backfill the structure.

Pine Lake Dam: Contractors poured the inlet and outlet slabs, culvert slabs and the 2 outlet walls. They will continue to pour structural concrete for walls, culvert slabs and culvert walls.





DAMS UPDATE (continued)

Upper Lake Dam: Contractors installed the control of water around the breach, excavated the breach and began placing backfill.





Tropical Cyclone #8

Point of Clarity: FEMA has approved our request for assistance for damages to roads. We are continuing to work with FEMA to determine scope of work for the roads and other damages. FEMA has <u>not</u> approved any assistance for damage to the dams. The contractor is responsible for using its insurance for repairs to the dams. Once their insurance is

Tropical Cyclone #8 (continued)

depleted, FEMA will determine if and how much assistance they will provide. Please understand these are two different projects at this point.

BUDGET

Budget season is upon us. If you wish to follow the budget process, please keep an eye on our webpage for posted workshop dates.