

City Manager's Monthly Report

DAMS UPDATE

Sanford Dam: Sanford Dam suffered extensive damage to the temporary work during TC #8. The coffer dam, diversion ditch for control of water, and the dewatering systems all were destroyed during TC #8. The Contractor has repaired the majority of damage and work continues to move the Sanford Dam portion of the project forward. Quality control testing of the stage 2 cut off wall will continue over the next 30 days. Remedial panels of the cut off wall for Stage 3 will be started as long as QC testing for stage 2 are within standards.

City Manager's Monthly Report (continued)

DAMS UPDATE (continued)

North Lake Dam and Pine Lake Dam: Since TC #8, the City has asked the Contractor to focus on the North Lake and Pine Lake Dam sites in an effort to open E. Boiling Spring Rd. as soon as possible. Depending on the weather, it is anticipated that E. Boiling Spring Rd. will be open in the Spring of 2025. Concrete work continues at both sites

City Manager's Monthly Report (continued)

DAMS UPDATE (continued)

Upper Lake Dam: The Upper Dam is almost 95% complete. The breach has been backfilled and the Contractor started to armor the earthen bank with riprap. The spillway at the Upper Dam is fully functional. Next, the low-level drains will be installed. Completion of this Dam will be a major milestone for the project. This Dam site experienced the least amount of damage from TC#8

City Manager's Monthly Report (continued)

Hydrological Report

FEMA update as it concerns TC #8

Senior Center Update (old PD building)

Budget - continuing to craft the budget with emphasis on stormwater mitigation

