

March 4, 2025
Monthly Meeting

**Board of Commissioners of the
City of Boiling Spring Lakes**

City Manager's Monthly Report

DAMS UPDATE

Sanford Dam: Over the last 30 days, the Contractor has finished QC testing for the stage 2 cut off wall. Over the next 30 days, they will continue the testing for QC stage 3 cut off walls.

City Manager's Monthly Report (continued)

DAMS UPDATE (continued)

North Lake Dam: The concrete work has been finished. The Contractor has started to backfill around the structure and will install rip rap for slope protection for the next 30 days

Pine Lake Dam: All concrete has been poured and backfilling of the structure has commenced.

City Manager's Monthly Report (continued)

DAMS UPDATE (continued)

Upper Lake Dam: Installed ABC stone from station 10 to station 16 (north end of the dam). Contractor has been armoring the slope up to the structure; anchor blocks have been installed in front of the dam to prevent debris from entering the dam. Over the next 30 days, the weir wall and low level drain will be installed and slope protection in the form of rip rap will be installed. The contractor will continue to armor the slopes of the dam with rip rap.

City Manager's Monthly Report (continued)

- FEMA update as it concerns TC #8
- Senior Center Update (old PD building)
- Budget – Preliminary budgets will be submitted to BOC on March 25th
- City Chat Questions